

**STARLITE SPINTECH LIMITED**  
**PROJECT :- TULIP RESIDENTIAL APARTMENT & VILLAS**  
**PHASE-III, AT BALANAGAR, HYDERABAD.**



**MONTHLY PROGRESS REPORT NO- 10**

**HEAD OFFICE STARLITE SPINTECH LIMITED**

601, 6thFloor, Shangrila Plaza No 14  
Road No.2, BANJARA HILLS, HYDER

**STARLITE SPINTECH LIMITED**

**PROJECT :- TULIP RESIDENTIAL APARTMENT PHASE-III AT BALANAGAR**

**MONTHLY PROGRESS REPORT NO- 10**

| S. No | Apartment | Facing | Build up Area in Sft | Plot Marking | 4 <sup>th</sup> Floor Brick | 4 <sup>th</sup> Floor Int. Plastering | 5 <sup>th</sup> Floor Brick work | 5 <sup>th</sup> Floor Int. Plastering | Pergola & O.T.Columns | Overhead Tank Slab | Pergola Desing | External Plastering | Bathrooms Water Profing | Tiles Work | Staircase Railing | Luppum work |
|-------|-----------|--------|----------------------|--------------|-----------------------------|---------------------------------------|----------------------------------|---------------------------------------|-----------------------|--------------------|----------------|---------------------|-------------------------|------------|-------------------|-------------|
| 1     |           |        | 4400                 | C            | C                           | C                                     | C                                | P                                     | P                     | -                  | -              | P                   | P                       | -          | C                 | P           |

**PROGRESS OF WORK: - TULIP PROJECT – BLOCK – “A”**

➤ **Progress Report since 01.08.2017 to 01.09.2017**

- Staircase, Pergolas, Lift Columns Reinforcement overlapping work completed.
- Staircase Pergolas and lift columns concrete work completed.
- Slab concrete work for Overhead tank purpose work completed.
- Lift Retaining wall concrete work completed.
- 5<sup>th</sup> Floor Brick work completed.
- 5<sup>th</sup> Floor Ceiling plastering work completed.
- 4<sup>th</sup> Floor Internal Plastering work completed.
- 1<sup>st</sup>, 2<sup>nd</sup> & 3<sup>rd</sup> Floor water proofing and brick bat work completed.
- 5<sup>th</sup> Floor Electrical wall chipping for Electrical Pipe laying work completed.
- 5<sup>th</sup> Floor Electrical Pipe Laying and metal boxes fixing work completed.
- 5<sup>th</sup> Floor Loft Slabs work completed.
- 1<sup>st</sup>, 2<sup>nd</sup> Floor CPVC and PVC internal work completed.
- 3<sup>rd</sup> and 4<sup>th</sup> Floor Wall chipping for plumbing purpose work completed.
- 3<sup>rd</sup> and 4<sup>th</sup> Floor CPVC and PVC internal pipe laying work completed.
- 3<sup>rd</sup> Floor Flat No.304 Concrete shelf work completed as per customer requirement.
- 4<sup>th</sup> Floor Internal Luppum 1<sup>st</sup> coat work completed.
- M.S.Railing fixing work above staircase railing purpose work completed.
- External Elevation brick work in progress.
- 1<sup>st</sup> and 2<sup>nd</sup> floor Ledge wall work for Consoled tank purpose work completed.
- CPVC Pipe line Leakage checking work 1<sup>st</sup> and 2<sup>nd</sup> floor completed.

## **Progress Report**

### **Overall Progress Report in percentage**

### **Part – 01**

|                                   |              |
|-----------------------------------|--------------|
| ➤ Excavation of Footing Pits      | <b>100%</b>  |
| ➤ Footings Concrete               | <b>100%</b>  |
| ➤ Gr.Floor Columns                | <b>100%</b>  |
| ➤ External Plinth Beam            | <b>100%</b>  |
| ➤ Internal Plinth Beam            | <b>100%</b>  |
| ➤ Grade Slab                      | <b>100%</b>  |
| ➤ 1 <sup>st</sup> floor Staircase | <b>100%</b>  |
| ➤ 1 <sup>st</sup> Slab Concrete   | <b>100%</b>  |
| ➤ 2 <sup>nd</sup> Slab Columns    | <b>100%</b>  |
| ➤ 2nd floor Staircase             | <b>100%</b>  |
| ➤ 2 <sup>nd</sup> Floor Slab      | <b>100%</b>  |
| ➤ 3 <sup>rd</sup> Slab Columns    | <b>100%</b>  |
| ➤ 3 <sup>rd</sup> Floor Staircase | <b>100%</b>  |
| ➤ 3 <sup>rd</sup> Floor Slab      | <b>100%</b>  |
| ➤ 4 <sup>th</sup> Floor Columns   | <b>100%</b>  |
| ➤ 4 <sup>th</sup> Slab Staircase  | <b>100%</b>  |
| ➤ 4 <sup>th</sup> Floor Slab      | <b>100%</b>  |
| ➤ 5 <sup>th</sup> Floor Columns   | <b>100%</b>  |
| ➤ 5 <sup>th</sup> Slab Staircase  | <b>100%</b>  |
| ➤ 5 <sup>th</sup> Floor Slab      | <b>100%</b>  |
| ➤ 6 <sup>th</sup> Floor Columns   | <b>100%</b>  |
| ➤ 6 <sup>th</sup> Slab Staircase  | <b>100%</b>  |
| ➤ 6 <sup>th</sup> Floor Slab      | <b>100%</b>  |
| ➤ Ground Floor Ceiling plastering | <b>40.0%</b> |
| ➤ First Floor Brick work          | <b>100%</b>  |
| ➤ Second Floor Brick work         | <b>100%</b>  |
| ➤ Third Floor Brick work          | <b>100%</b>  |
| ➤ Fourth Floor Brick work         | <b>100%</b>  |

|  |              |
|--|--------------|
| ➤ Fifth Floor Brick work   | <b>100%</b>  |
| ➤ First Floor Wall cutting & Electrical Pipe conduct work completed                                    | <b>100%</b>  |
| ➤ Second Floor Wall cutting &Electrical Pipe conduct work completed                                    | <b>100%</b>  |
| ➤ Third Floor Wall cutting &Electrical Pipe conduct work completed                                     | <b>100%</b>  |
| ➤ First Floor Ceiling plastering work completed.   | <b>100%</b>  |
| ➤ Second Floor Ceiling plastering work completed.  | <b>100%</b>  |
| ➤ Third Floor Ceiling plastering work completed.   | <b>100%</b>  |
| ➤ First Floor Wall plastering work completed.  | <b>100%</b>  |
| ➤ Second Floor Wall plastering work completed.   | <b>100%</b>  |
| ➤ Third Floor Wall plastering work completed.  | <b>100%</b>  |
| ➤ Fourth Floor Wall plastering work completed.   | <b>100%</b>  |
| ➤ Fifth Floor Ceiling Plastering work completed.   | <b>100%</b>  |
| ➤ Fifth Floor Wall Plastering work in progress.  | <b>25.0%</b> |
| ➤ 1 <sup>st</sup> Floor All Toilet wall cutting/CPVC & PVC Pipe work completed.                        | <b>100%</b>  |
| ➤ 2 <sup>nd</sup> Floor All Toilet wall cutting/CPVC & PVC Pipe work completed.                        | <b>100%</b>  |
| ➤ 3rd Floor All Toilet wall cutting/CPVC & PVC Pipe work completed.                                    | <b>100%</b>  |
| ➤ 4 <sup>th</sup> Floor All Toilet wall cutting/CPVC & PVC Pipe work completed.                        | <b>100%</b>  |
| ➤ 1st & 2 <sup>nd</sup> Floor CPVC Pipe Line Leakage Checking work completed.                          | <b>100%</b>  |
| ➤ 1 <sup>st</sup> ,2 <sup>nd</sup> ,3 <sup>rd</sup> Floor Ladge Wall for Consoled Tank work completed. | <b>100%</b>  |
| ➤ 1st ,2 <sup>nd</sup> ,3 <sup>rd</sup> Floor Water Proofing work completed.                           | <b>100%</b>  |
| ➤ 1st, 2 <sup>nd</sup> ,3 <sup>rd</sup> Floor Brick Bat work completed.                                | <b>100%</b>  |
| ➤ East side Elevation work in progress.  | <b>50.0%</b> |
| ➤ West Side Elevation work in progress.  | <b>75.0%</b> |
| ➤ North Side Elevation work in progress.   | <b>50.0%</b> |
| ➤ South Side Elevation & Plastering work in progress.  | <b>80.0%</b> |
| ➤ Staircase Head room Columns Concrete work Completed.   | <b>100%</b>  |
| ➤ Lift Room Columns Concrete work completed.   | <b>100%</b>  |
| ➤ Columns Concrete for Overhead tank Purpose work completed.   | <b>100%</b>  |
| ➤ Pergola Columns Concrete works in progress.  | <b>60.0%</b> |
| ➤ M.S.Staircase Railing work above steps work completed.   | <b>100%</b>  |

➤ 5<sup>TH</sup> Floor wall cutting & Electrical Pipe Conduct work in progress. **50.0%**

**WORK SITE PHOTOGRAPHS**



**5<sup>TH</sup> FLOOR BRICK WORK**





**5<sup>TH</sup> FLOOR BRICK WORK**



**5<sup>TH</sup> FLOOR BRICK WORK**



**CHAIRMAN SIR SITE INSPECTION PERGOLA COLUMNS CONCRETE WORK**





**CHAIRMAN SIR SITE INSPECTION OVERHEAD STAIRCASE COLUMNS CONCRETE WORK**

**STARLITE SPINTECH LIMITED**

**Prepare by Mohammed Airaj Ahmed**





**INTERNAL CPVC PIPE LINE LECKAGE CHECKING WORK**



**M.S. RAINING WORK ABOVE STAIRCASE WORK**







**LUPPUM MIXING & LAYING WORK FOR FOURTH FLOOR INTERNAL PURPOSE.**







**EAST SIDE ELEVATION BRICK WORK**

**STARLITE SPINTECH LIMITED**

**Prepare by Mohammed Airaj Ahmed**



**NORTH SIDE ELEVATION BRICK WORK**

**STARLITE SPINTECH LIMITED**

**Prepare by Mohammed Airaj Ahmed**

**15**



**SOUTH SIDE ELEVATION BRICK WORK**

**STARLITE SPINTECH LIMITED**

Prepare by Mohammed Airaj Ahmed