

**STARLITE SPINTECH LIMITED**  
**PROJECT :- TULIP RESIDENTIAL APARTMENT & VILLAS**  
**PHASE-III, AT BALANAGAR, HYDERABAD.**



**MONTHLY PROGRESS REPORT NO- 9**

**STARLITE SPINTECH LIMITED**

601, 6thFloor, Shangrila Plaza No 14  
Road No.2, BANJARA HILLS, HYDEREABAD

**PROJECTS: TULIP RESIDENTIAL APARTMENTS  
DUPLEX AND TRIPLEX VILLAS PHASE-III,AT BALANAGAR.**

**MONTHLY PROGRESS REPORT NO- 9**

**C O N T E N T S**

- **PROJECT DETAILS**
- **PROGRESS OF WORK & SITE PHOTOGRAPHS**
- **MATERIAL STATUS**
- **LABOUR POSITION**
- **PLANTS, EQUIPMENTS & MACHINERY**

### MONTHLY PROGRESS REPORT NO- 9

1		4400	C	C	P	P	-	-	-	-	-	-	-	-	-
---	--	------	---	---	---	---	---	---	---	---	---	---	---	---	---

#### PROGRESS OF WORK: - TULIP PROJECT – BLOCK – “A”

- Progress Report since 05.07.2017 to 01.08.2017
- Sixth Slab De-shuttering work completed.
- Pergola and Overhead tank slab concrete reinforcement overlapping work completed.
- 4<sup>th</sup> Floor Brick work completed.
- 4<sup>th</sup> Floor Internal Plastering work in progress.
- 5<sup>th</sup> Floor Brick work in progress.
- External Elevation work in progress.
- 4<sup>th</sup> Floor Electrical Pipe Conduct and Metal Boxes fixing work completed.
- 3th Floor Internal CPVC marking work completed.
- First / Second and Third Floor Internal Single Coat Luppum work completed.



**Fourth Floor Internal Plastering work**



**External Elevation work**



**Columns overlapping for Lift Head Room/Pergola and O.H.Tank Slab purpose.**



**Progress Report**

**Overall Progress Report in percentage**

**Part – 01**

➤ Excavation of Footing Pits	<b>100%</b>
➤ Footings Concrete	<b>100%</b>
➤ Gr.Floor Columns	<b>100%</b>
➤ External Plinth Beam	<b>100%</b>
➤ Internal Plinth Beam	<b>100%</b>
➤ Grade Slab	<b>100%</b>
➤ 1 <sup>st</sup> floor Staircase	<b>100%</b>
➤ 1 <sup>st</sup> Slab Concrete	<b>100%</b>
➤ 2 <sup>nd</sup> Slab Columns	<b>100%</b>
➤ 2nd floor Staircase	<b>100%</b>
➤ 2 <sup>nd</sup> Floor Slab	<b>100%</b>
➤ 3 <sup>rd</sup> Slab Columns	<b>100%</b>
➤ 3 <sup>rd</sup> Floor Staircase	<b>100%</b>
➤ 3 <sup>rd</sup> Floor Slab	<b>100%</b>

➤ 4 <sup>th</sup> Floor Columns	<b>100%</b>
➤ 4 <sup>th</sup> Slab Staircase	<b>100%</b>
➤ 4 <sup>th</sup> Floor Slab	<b>100%</b>
➤ 5 <sup>th</sup> Floor Columns	<b>100%</b>
➤ 5 <sup>th</sup> Slab Staircase	<b>100%</b>
➤ 5 <sup>th</sup> Floor Slab	<b>100%</b>
➤ 6 <sup>th</sup> Floor Columns	<b>100%</b>
➤ 6 <sup>th</sup> Slab Staircase	<b>100%</b>
➤ 6 <sup>th</sup> Floor Slab	<b>100%</b>
➤ Ground Floor Ceiling plastering	<b>40.0%</b>
➤ First Floor Brick work	<b>100%</b>
➤ Second Floor Brick work	<b>100%</b>
➤ Third Floor Brick work	<b>100%</b>
➤ Fourth Floor Brick work	<b>100.0%</b>
➤ Fifth Floor Brick work	<b>10.00%</b>
➤ First Floor Wall cutting & Electrical Pipe conduct work	<b>100%</b>
➤ Second Floor Wall cutting &Electrical Pipe conduct work	<b>100%</b>
➤ Third Floor Wall cutting &Electrical Pipe conduct work	<b>100%</b>
➤ First Floor Ceiling plastering work completed.	<b>100%</b>
➤ Second Floor Ceiling plastering work completed.	<b>100%</b>
➤ Third Floor Ceiling plastering work completed.	<b>100%</b>
➤ First Floor Wall plastering work completed.	<b>100%</b>
➤ Second Floor Wall plastering work completed.	<b>100%</b>
➤ Third Floor Wall plastering work completed.	<b>100%</b>
➤ Fourth Floor Wall plastering work in progress.	<b>90.0%</b>
➤ Fifth Floor Wall Plastering work	<b>0.00%</b>
➤ First Floor All Toilet wall cutting work completed.	<b>100%</b>
➤ First Floor CPVC Internal Pipe laying work completed.	<b>100%</b>
➤ First Floor Concealed Tank work completed.	<b>100%</b>
➤ Elevation Civil work in progress.	<b>20.0%</b>



**PROGRESS REPORT NO- 9**

**PROGRESS OF WORK: - TULIP PROJECT – BLOCK – “B”**

- **Progress Report since 20.07.2017 to 01.08.2017**
- Footing Pits Excavation work in progress.



**Footing Pits Excavation work**



**STARLITE SPINTECH LIMITED VILLAS, PHASE-III @ BALANAGAR.**

**MONTHLY PROGRESS REPORT NO-9**

**Villa No. 26**

S. No	Villa No.	Facing	Build up Area in Sft	Marking	Brick Work	Internal Plastering	External Plastering	R.C.C. Pergola	water Tank	Doors & Windows Frame	Electrical	P;umbing	Water Proofing	Marble Flooring	Vitrified Flooring	Wall dado Tiles	Lupppum work	Paint
1	26	E		C	C	C	C	C						-	-	-		

**Progress Report since 05.07.2017 to 01.08.2017**

- Second Floor Terrace Cement Motor water proofing work completed.
- Doors and Windows shuttering fixing work completed.
- Electrical Final Fitting work completed.
- Doors and Windows polish work in progress.
- Windows Grills Paint work in progress.
- Main Gate fixing work in progress.

- Parking Tiles work completed.
- Over Head Tank fixing work completed.
- Setback soil back filling work in progress.
- External Pergola paint work completed.
- Gas Room work completed.

**Balance Work:-**

- Internal Final Coat work
- Main Gate Fixing work
- Windows Glass fixing work



**Front Elevation & Side Elevation**





**Overhead Tank and Parking Tiles work**



**STARLITE SPINTECH LIMITED VILLAS, PHASE-III @ BALANAGAR.**

**MONTHLY PROGRESS REPORT NO-9**

**Villa No. 38**

S. No	Villa No.	Facing	Build up Area in Sft	Marking	Brick Work	Internal Plastering	External Plastering	R.C.C. Pergola	Doors & Windows	Electrical wiring work	Plumbing work	water Proofing	S.S.Railling	Marble Flooring	Vitrified Flooring	Wall dado Tiles	Luppum work	Internal Paint
1	38	W		C	C	C	C	C	P	C	C	-	-	C	C	C	C	C

**Progress Report since 05.07.2017 to 01.08.2017**

- Overhead Tank work completed.
- Grills Fixing work completed.
- Partial Doors fixing work completed.
- Main Gate work completed.
- Plumbing Final Fitting work completed.
- Setback P.C.C. work completed.
- Set back wash area work completed.
- Gas room work completed.
- Internal and External Paint work completed.
- Windows glass fixing work completed.
- Earthling work completed.
- Pergola Lights fixing work completed.
- Main Gate lights fixing work completed.
- Marble Final Polish work completed.
- Doors and Windows hardware fitting work completed.
- Setback P.C.C. and soil back filling work completed.
- Parking Tiles work completed.

**Note:- No Balance work**



**Drawing / Living Hall Area**







**Kitchen Area**





**Bedrooms Area**





**Front Elevation**





**SIDE ELEVATION**



**STARLITE SPINTECH LIMITED**

Prepare by Mohammed Airaj Ahmed